

May 5th, 2017

Week of May 5th, 2017

- Low pre-engineered metal building column pads poured.
- Majority of storm water piping completed.
- Under slab electrical and plumbing rough-ins started.



Plumbing Rough In



Plumbing Rough In



Flared-end storm pipe installed



Column footings



Column Footings being poured



Boom Truck Concrete Pump

Week of May 8, 2017

- Under slab rough-ins of electric, plumbing, HVAC lines
- Finish storm piping. Start fire line.
- Continue site work.

Week of May 15, 2017

- Continue under slab rough in for plumbing, electrical, HVAC drains.
- Continue pond work
- Continue site utility work