

**February 3, 2018**

**Week of February 5– 9, 2018**

- Gym paint complete
- Acoustical wall panel installation in progress
- Building soffit 90% complete, fascia trim in progress
- Storm water compensation area in progress
- Portico ceiling stucco complete
- Fire sprinkler pipe in progress in open gym space
- Mechanical and electrical ceiling trim out in progress
- Floor tile in bathrooms in progress
- Epic panel trim complete



Classroom Casework



Sound Panels in Progress



Parking Lot Paved



Portico Ceiling Complete



Floor Tile in Progress



Entry Room Progress

**Week of February 12, 2018**

- Complete bathroom floor tile
- Start bathroom wall tile
- Complete acoustical panel installation
- Complete classroom ceiling trim out
- Install overhead doors
- Energize FPL to building
- Start parking lot curbing

**Week of February 19, 2018**

- Install entrance room tile
- Hardware trim out
- Finish gym ceiling trim out
- Start gym flooring
- Start bathroom trim out
- Start grading islands for landscaping